

					2019																				
					May					June					July					August					
Activity	Contractor	Start	End	Days	03	06-10	13-17	20-24	27-31	03-07	10-14	17-21	24-28	01-05	08-12	15-19	22-26	29-02	05-09	12-16	19-23	26-			
Permitting																									
Site work and Undergrou...																									
Framing																									
Rough Install																									
Finishes -		05-20-19	08-16-19	36.0																					
Drywall	KirbyCo Builders	05-20-19	06-28-19	30.0																					
Paint Selections Int/Ext	Nicole	06-18-19	06-18-19	1.0																					
Doors and Hardware	IBC/Nicole	07-01-19	07-01-19	1.0																					
Plumbing Package Delievry	Nicole	07-15-19	07-15-19	1.0																					
Electrical Package Delivery	Nicole	07-22-19	07-22-19	1.0																					
Bathroom Accesoories	Nicole	07-29-19	07-29-19	1.0																					
Appliance Delivery		08-16-19	08-16-19	1.0																					
Upstairs		06-20-19	08-23-19	73.0																					
Electrical -Exterior and ea...	Howard	06-20-19	06-28-19	7.0																					
Set HVAC units	Chillzs	07-03-19	07-03-19	1.0																					
Millwork	TBD	07-01-19	07-12-19	10.0																					
Spiral Stairs	IBC	07-08-19	07-09-19	2.0																					
Stair Treads	Armorshine	07-10-19	07-12-19	3.0																					
Bathroom Tile	Bella Tile	07-01-19	07-12-19	10.0																					
Shower Enclosures	IBC	07-15-19	07-17-19	3.0																					
Bathroom Trim	APC	07-18-19	07-19-19	2.0																					
Painting	FEW	07-15-19	07-26-19	10.0																					
Electrical Trim	Howard	07-29-19	07-31-19	3.0																					
AV Trim	Nicole	07-29-19	07-31-19	3.0																					
HVAC Trim out	Chillz	08-01-19	08-02-19	2.0																					
Flooring and tile	ACF	08-05-19	08-09-19	5.0																					
Cabinets	Cabinet Shoppe	08-12-19	08-16-19	5.0																					
Plumbing Fixtures	APC	08-19-19	08-20-19	2.0																					
Punchout	IBC	08-19-19	08-23-19	5.0																					
DownStairs		06-20-19	08-28-19	97.0																					
Electrical -Exterior and ea...	Howard	06-20-19	06-28-19	7.0																					
Painting	FEW	07-01-19	07-09-19	7.0																					
Set HVAC units	Chillzs	07-02-19	07-02-19	1.0																					
Garage Door	Overhead	06-27-19	06-28-19	2.0																					
Millwork	TBD	07-10-19	07-23-19	10.0																					
Bathroom Tile	Bella Tile	07-10-19	07-23-19	10.0																					
Shower Enclosures	IBC	07-24-19	07-24-19	1.0																					
Painting	FEW	07-24-19	07-26-19	3.0																					
HVAC Trim out	Chillz	07-24-19	07-26-19	3.0																					
Bathroom Trim	APC	07-25-19	07-26-19	2.0																					
Electrical Trim	Howard	07-29-19	07-31-19	3.0																					
AV Trim	Nicole	07-29-19	07-31-19	3.0																					
Flooring and tile	ACF	08-01-19	08-07-19	5.0																					
Cabinets	Cabinet Shoppe	08-07-19	08-16-19	8.0																					
Appliances	TBD	08-19-19	08-20-19	2.0																					
Plumbing Fixtures	APC	08-19-19	08-21-19	3.0																					
Granite	Nicole	08-21-19	08-23-19	3.0																					
Punchout/Inspections	IBC	08-22-19	08-28-19	5.0																					
Screen Door Install	IBC	07-22-19	07-23-19	2.0																					
Landscaping	Nicole	07-17-19	07-23-19	5.0																					
Pavers Front Yard	Nicole	07-24-19	07-30-19	5.0																					
Gutters	IBC	07-29-19	07-31-19	3.0																					
Xfinity/ATT Install	Nicole	08-01-19	08-01-19	1.0																					
Blind Install	Nicole	08-12-19	08-14-19	3.0																					
Pool		07-08-19	07-23-19	12.0																					
Marcite		07-08-19	07-08-19	1.0																					
Pool Fill		07-09-19	07-11-19	3.0																					
Pool Start up		07-12-19	07-22-19	7.0																					
Pool Party		07-23-19	07-23-19	1.0																					

218.0



New Home
 Nicole Padgett
 date:12/3/18
 18070

- Permitting
- Underground
- Framing
- Rough Installs
- Finishes
- Finishes DS
- Pool